



Job Acceptance Certificate

Name Of The Ship : MT
Subject : No.1 Aux. Boiler re-tubing repair
Boiler maker & type: HYUNDAI HMT-35
Repair working scope:
Following Aux. boiler tubes renewal

NO	ITEM	UNIT	QUAN.	Remark
1	generating tubes Ø45*3.5	pcs	35*13=455	Drum area tubes
2	boiler side wall tube Ø76.2*4.5	pcs	17	
3	bank wall tube(front, rear)Ø76.2*4.0	pcs	2*16=32	
4	division wall tubes Ø76.2*4.0	pcs	25	Furnace area tubes
5	furnace wall tubes(front, rear)Ø76.2*4.0	pcs	2*24=48	
6	furnace side wall tube Ø76.2*4.5	pcs	25	

7. related lagging&insulation renewal job.
8. Related refractory renewal job

Class :
Location : Zhejiang Youlian Repair Shipbuilding Co., Ltd
Hydraulic test : Qualified and satisfied by owner & surveyor.

SHME Manager	Customer signature	<input type="checkbox"/> 很满意 Excellent
Date:	Da	<input type="checkbox"/> 满意 Satisfied
2025.01.13		<input type="checkbox"/> 不满意 Not satisfied



Hydraulic Test Report

Name Of The Ship : MT
Subject : No.1 Aux Boiler full re-tubing
Class
Test Pressure : 2.7Mpa
Time at pressure : 60 min
Result of Test : Satisfactory
Location of Test : Engine Room on board

The above pressure test was witnessed and approved by surveyor.

For Client

For SHME

Signed : _____

Signed : Ma pengcheng

Date : 13/01/2025

Date : 2025.07.13



Job Acceptance Certificate

Name Of The Ship : MT
Subject : No.2 Aux. Boiler re-tubing repair
Boiler maker & type: HYUNDAI HMT-35
Repair working scope:
Following Aux. boiler tubes renewal

NO	ITEM	UNIT	QUAN.	Remark
1	generating tubes Ø45*3.5	pcs	35*13=455	Drum area tubes
2	boiler side wall tube Ø76.2*4.5	pcs	17	
3	bank wall tube(front, rear)Ø76.2*4.0	pcs	2*16=32	
4	division wall tubes Ø76.2*4.0	pcs	25	Furnace area tubes
5	furnace wall tubes(front, rear)Ø76.2*4.0	pcs	2*24=48	
6	furnace side wall tube Ø76.2*4.5	pcs	25	

7. related lagging&insulation renewal job.
8. Related refractory renewal job

Class :
Location : Zhejiang Youlian Repair Shipbuilding Co., Ltd
Hydraulic test : Qualified and satisfied by owner & surveyor.

Date: 2025.01.13	Date:	<input type="checkbox"/> 满意 Satisfied <input type="checkbox"/> 不满意 Not satisfied



Hydraulic Test Report

Name Of The Ship : MT
Subject :No.2 Aux Boiler full re-tubing :
Class
Test Pressure 2.7Mpa
Time at pressure 60 min
Result of Test Satisfactory
Location of Test Engine Room on board

The above pressure test was witnessed and approved by surveyor.

For Client

For SHME

Signed

Signed : Ma peng chen

Date

13/01/2025

Date

: 2025.01.13